Mob : 99457 44759

Shriya Construction and Consultancy

1133, 3rd Floor, 3rd Stage, 'B' Cross, Yelahanka New Town, Bangalore - 560 064.

No. CB/PMC/Y-D/CHO/2019-20 Date:

To,
The Executive Engineer,
Yelahanka Division,
Bangalore 560064.

SUB: PMC CERTIFICATE

Dear Sir,

This is to certify that all the items of Works have been carried our satisfactorily as per specifications and the details below.

Name of work:"Asphalting to roads at Chowdappa layout , Maruthi Layout, Hillside Medows and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division".

Job code: 003-20-000077

Work Order Number: **BBMP/EE/YNK.D/WO/194/2019-20, Dated: 10.11.2019.**

Bill Number: Second & Part Bill.

Name of contractor: M/s KRIDL, Bangalore.

Value of Work:

BR No.

Ward no 03, Attur , Yelahanka Division.

SHRIYA CONSTRUCTION AND CONSULTANCY

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಗ ಪಾ.ಎಂ.ಸಿ. ಬೆಂಗಳೂರು-106

Mob : 99457 44759

Shriya Construction and Consultancy

1133, 3rd Floor, 3rd Stage, 'B' Cross, Yelahanka New Town, Bangalore - 560 064.

Sl No	Description of Work	Unit	Qty
1	KSRRB 300-1. Earth work excavation by manual means in Ordinary Soil soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications complete as per specifications.MORTH chapter 3. P No. 143/ Item No. 19.1/ PWD SR 2018-19	Cum	133.31
2	KSRRMBM2990 Plain cement concrete of mix M10 MIX with crushed stone aggregaes 40mm nomial size mechanically mixed, placed infoundation and compacted by viberation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. p No. 254/ Item No. 34.2/PWD SR 2018-19	Cum	19.84
3	providing and laying plain/reinforced cement concrete foe drain walls and bottom thickness 15cm using M20 nominal mix concrete with OPC at 300kgs. With 20mm and down size granite metal coarse aggregates at 0.69cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including cent	Cum	37.33
4	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specifications. Specificatio (I No-28.8.2,P No-229)	MT	2.29
5	Supplying and fixing precast reinforced concrete slab 100mm thick of mix M20 using 20mm and downside graded granite metal using reinforcement 10mm dia steel at 150mm c/cboth ways cost of transportation, hire charges of machinary, machine cutting the vertical face to get plain even surface etc., complete with all leads and lift conveyance charges, labour charges inclusive of cost of materials	Sqm	77.94
6	Providing and fixing Pre cast solid concrete kerb stones of size 450 x 150 x 400 mmmade out of CC 1:2:4 and finished with CM 1:3 plastering and finishing cutting etc., complete.	Nos	237.00
7	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications.	Sqm	42.09
8	KSRRB M300-14.Excavation for road way in hard rock (by drilling and breaking, trimming of bottom and side slopes in accordance with requirements of lines, grades and cross sections, loading and stacking at site of cut road with lead of 1.00 km and complete as per specifications	Cum	2901.27
10	KSRRB 300-Compaction KSRRB 300-58. Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occuring during rolling including cost of all labour, HOM of machinery complete as per specifications. MORTH / Chapter 3 KPWD S.R 2018-19 Page No.147 I No.19.64	Sqm	7248.61
11	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/trap/basalt material, mixing by mix in place method by rotavator at OMC,spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications	Cum	942.32

SHIVA CONSTRUCTION & CONSULTANCY

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Mob : 99457 44759

Shriya Construction and Consultancy

1133, 3rd Floor, 3rd Stage, 'B' Cross, Yelahanka New Town, Bangalore - 560 064.

12	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications(P.No.155 I.No.20.18)	Cum	1812.15
ERIL - 1	Providing and laying precast drain slabs of thick 250mm thick of mix M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finishing surface on both sides etc., completed as per drawing and direction of engineer in charge of work.	Sqm	12.84

SHRIYA CONSTRUCTION AND CONSULTANCY

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-106